



- Site establishment and vegetation clearing along access track alignment has continued. Additional areas have been handed over to the Contractor after completion of the environmental, UXO and cultural assessments.
- Activities at the Powerlink Queensland (PLQ) substation bench have commenced, with vegetation clearing complete and bulk earthworks set to commence.
- Further levelling of the site compound hardstand has occurred, with wearing course material being imported to complete the capping of another portion of the area.
- Additional site facilities have arrived on site with a Contractor's site office being installed.

- The environmental survey of the access tracks has continued, incorporating the main access road from the site compound to the PLQ substation, and site roads to WTG's 1-13.
- Adult and juvenile individuals of the threatened plant *Grevillea Glossadenia* were identified and marked for relocation as part of ongoing environmental survey.
- The cultural survey team has continued monitoring ground disturbance activities and inspecting for sub-surface artefacts. No new artefacts have been identified.
- The trapping / tracking campaign for Northern Quoll has been continuous.