



Construction of Site Access Road CH1300



Aerial view of sites for WTG 2, WTG 3 and Upper Laydown Areas



Lower Compound Laydown Area



Capping of Powerlink Bench

- Construction activity for the week included;
 - Bulk earthworks at Powerlink substation bench now complete. Placement of final capping layer remains.
 - Site Access Road. Road up the hill is nearing a point where it can now be used for access.
 - Site roads and hardstand for WTG 6-9 underway with placement of road base occurring
 - Continuation of earthworks for turbine access roads; approximately 40% of clearance works complete.
- Delivery of electrical cable, culverts, reinforcement and foundation bolt assemblies arriving at site
- Work continuing on intersection upgrade work at Kippen Dr / Springmount Rd.
- Field survey work continues for UXO, Cultural Heritage and Environmental aspects prior to vegetation clearance in new area
- Quoll detection dogs now being used to clear areas before construction
- 39 pieces of heavy equipment on-site. Personnel totalled 74