



*Blade delivery*



*Overhead structures in Powerlink switchyard*



*Road construction to WTG27*



*Nacelle delivery to upper compound*

- 17 of 53 WTG now complete. 25 WTG base and mid tower sections erected.
- 47% of the turbine components (blades, hubs, towers) delivered to site.
- 49 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues.
- Continuation of earthworks for turbine access roads; approximately 89% of clearance works complete
- Construction of substation and switchyard continuing.
- Placement of underground cabling continuing
- Works continue on upgrades to Site Entry Road (intersection to site compound) including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Weed contractor has commenced to address issues following recent rainfall.
- 76 pieces of heavy equipment on-site.
- Personnel on-site averaged 212.