



Wind Farm substation



Blade unloading at WTG47



Heritage inspection of translocated cycads



High Voltage equipment for Powerlink Switchyard

- 23 of 53 WTG now complete. 28 WTG base and mid tower sections erected.
- 55% of the turbine components (blades, hubs, towers) delivered to site.
- 51 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues.
- Continuation of earthworks for turbine access roads; approximately 93% of clearance works complete
- Construction of substation and switchyard continuing.
- Placement of underground cabling continuing
- Works continue on upgrades to Site Entry Road (intersection to site compound) including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Weed contractor has commenced to address issues following recent rainfall.
- Repairs to roads a priority this week following recent rainfall.