



*View to south from top of WTG51*



*Install works continue at Powerlink switchyard*



*Install works continue at wind farm substation*

- 29 of 53 WTG now complete. 39 WTG base and mid tower sections erected.
- 70% of the turbine components (blades, hubs, towers) delivered to site.
- 52 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues.
- Continuation of earthworks for turbine access roads; approximately 93% of clearance works complete
- Construction of substation and switchyard continuing.
- Placement of underground cabling continuing
- Works continue on upgrades to Site Entry Road (intersection to site compound) including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Weed contractor has commenced to address issues following recent rainfall.
- Personnel on site averaged 83