



*Aerial view of wind farm substation*



*New power pole ready for connection*



*Road capping with cable trench on right verge*



*Aerial view of Powerlink Switchyard*

- 32 of 53 WTG now complete. 42 WTG base and mid tower sections erected. High winds have impacted install activities.
- 81% of the turbine components (blades, hubs, towers) delivered to site.
- 52 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues.
- Continuation of earthworks for turbine access roads; approximately 93% of clearance works complete

- Construction of substation and switchyard continuing.
- Placement of underground cabling continuing
- Works continue on upgrades to Site Entry Road including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Weed contractor on-site.
- Personnel on site averaged 88