



*Wind farm substation*



*WTG33 Excavation*



*Installation work at WTG31*



*Powerlink Switchyard*

- Wind turbine installation; 32 of 53 WTG now complete. High winds have impacted install activities.
- Delivery; 87% of the turbine components (blades, hubs, towers) delivered to site.
- 52 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues.
- Continuation of earthworks for turbine access roads; approximately 93% of clearance works complete

- Construction of substation and switchyard continuing.
- Placement of underground cabling 88% complete
- Works continue on upgrades to Site Entry Road including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Weed contractor on-site.
- Personnel on site averaged 88