



*Aerial view of Powerlink Switchyard*



*WTG19 Installation*



*Installation at WTG19 and complete WTG20*



*Final foundation – WTG33*

- Wind turbine installation; 34 of 53 WTG now complete.
- Delivery; 91% of the turbine components (blades, hubs, towers) delivered to site.
- All of 53 foundations poured. Final concrete pour occurred on 6 July 2018.
- Continuation of earthworks for turbine access roads; approximately 93% of clearance works complete
- Construction of substation and switchyard now complete. Final check being undertaken before "energisation".
- Placement of underground cabling 90% complete
- Works continue on upgrades to Site Entry Road including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Personnel on site averaged 88