



*Tower install at WTG10*



*Complete install at WTG10*



*Cut-in and transfer works on Powerlink Transmission line*



*Termination of conductors on new pole*

- Wind turbine installation; 36 of 53 WTG now complete.
- Delivery; 91% of the turbine components (blades, hubs, towers) delivered to site.
- All of 53 foundations poured. Final concrete pour occurred on 6 July 2018.
- Continuation of earthworks for turbine access roads; approximately 93% of clearance works complete

- Construction of substation and switchyard complete. Outage and Cut-in to transmission lines completed, with Switchyard energised 20 July 2018.
- Placement of underground cabling 91% complete
- Works continue on upgrades to Site Entry Road including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Personnel on site averaged 88.