



Access Road to WTG #38



Powerlink bench construction



4.2 inch mortar fragments found during UXO clearance works



Crushing plant being placed on-site

- Construction activity for the week included;
 - Bulk earthworks at Powerlink substation bench key activity this week
 - Crushing plant transported onto site to allow use of excavated rock as roadbase or compacted fill
 - Water stand set-up (extraction point)
 - Site Entry Road (from base of hill to top) earthworks continues
 - Continuation of earthworks for turbine access roads
- Hardstand and foundation excavation for WTG 1-9
- Field survey work continues for UXO, Cultural Heritage and Environmental aspects prior to vegetation clearance in new areas
- Two UXO finds made this week. Identification has been communicated to DoD and QLD police with disposal planned for 23 May 2017.