



*View of wind farm substation looking towards the east.*



*Base and mid-section installation at WTG 37*



*Foundation prep at WTG 30*

- 6 of 53 WTG now complete. Additional 16 WTG base and mid tower sections erected.
- 41 of 53 foundations poured. Excavation and preparation of foundations continuing. Backfilling and earthing of poured foundations continues
- Continuation of earthworks for turbine access roads; approximately 74% of clearance works complete
- Construction of substation and switchyard continuing. Control Building delivered to site.
- Placement of underground cabling continuing

- Works continue on upgrades to Site Entry Road (intersection to site compound) including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Component deliveries included blades, hubs and towers. Next shipment of tower section due in Cairns Port on weekend.
- 76 pieces of heavy equipment on-site.
- Personnel on-site averaged 190.