



*Install at WTG15*



*Cabling Junction Box*



*Installation at WTG14*



*Cabling along roadway*

- Wind turbine installation; 39 of 53 WTG now complete.
- Delivery; 92% of the turbine components (blades, hubs, towers) delivered to site.
- All of 53 foundations poured. Final concrete pour occurred on 6 July 2018.
- Continuation of earthworks for turbine access roads; approximately 97% of clearance works complete

- Construction of substation and switchyard complete. Outage and Cut-in to transmission lines completed, with Switchyard energised 20 July 2018.
- Placement of underground cabling 97% complete.
- Works continue on upgrades to Site Entry Road including vegetation of batters
- UXO, Cultural Heritage and Environmental aspects continue prior to vegetation clearance in new areas.
- Personnel on site averaged 62.