



*Minor repairs to blade before install*



*Roadworks to WTG33*



*Preparation of pad for maintenance building*



*MEWF substation ALIVE*

- Wind turbine installation; 40 of 53 WTG now complete.
- Delivery; 92% of the turbine components (blades, hubs, towers) delivered to site.
- All of 53 foundations poured. Final concrete pour occurred on 6 July 2018.
- Continuation of earthworks for turbine access roads; approximately 97% of clearance works complete
- Construction of substation and switchyard complete. Full energisation of transmission, switchyard and substation completed 2 August 2018.
- Placement of underground cabling 98% complete
- UXO, Cultural Heritage and Environmental teams still working on site in reduced role, preparing for post-construction remediation.
- Personnel on site averaged 67.