



*Install at WTG 20*



*Cabling entry to control building*



*Blade transport*



*Partial install at WTG31*

- Wind turbine installation; 42 of 53 WTG now complete.
- Delivery; 94% of the turbine components (blades, hubs, towers) delivered to site.
- All of 53 foundations poured. Final concrete pour occurred on 6 July 2018.
- Continuation of earthworks for turbine access roads; approximately 97% of clearance works complete
- Full energisation of transmission, switchyard and substation completed 2 August 2018.

- Cable groups 2 and 3 energised.
- Placement of underground cabling 99% complete
- UXO, Cultural Heritage and Environmental teams still working on site in reduced role, preparing for post-construction remediation.
- Personnel on site averaged 67.