



Final blade delivery passing the Malanda Hotel



Installation works at WTG 33 looking north-west

- Wind turbine installation; 46 of 53 WTG now complete.
- First turbines (WTG43 and WTG53) commenced generating as part of testing and commissioning – 21st August 2018
- Delivery; 98% of the turbine components (blades, hubs, towers) delivered to site.
- All of 53 foundations poured. Final concrete pour occurred on 6 July 2018.
- Continuation of earthworks for turbine access roads; approximately 97% of clearance works complete
- Full energisation of transmission, switchyard and substation completed 2 August 2018.
- Cable groups 2, 3 and 4 energised.
- Placement of underground cabling 100% complete (24 August 2018)