



*Installation of the blades on the last of the 53 wind turbines at Mount Emerald wind farm*

- Wind turbine installation complete 53 of 53 - 15 September 2018.
- 41 wind turbines have commenced generating as part of testing and commissioning.
- Delivery complete; 100% of the turbine components (blades, hubs, towers) delivered to site.
- All of 53 foundations poured. Final concrete pour occurred on 6 July 2018.
- Continuation of earthworks for turbine access roads; approximately 97% of clearance works complete
- Full energisation of transmission, switchyard and substation completed 2 August 2018.
- Cable groups 2, 3, 4 and 5 energised.
- Placement of underground cabling 100% complete (24 August 2018)